

Day	Date	User Group	Contact	Area / Item	Moving From Building	Moving From Level	Moving To	Level	Contractors	Commencement time	Target Finish Time	Special Requirements
Friday	31-Mar	BEES	Schwanz	BEES (G30) Lizards & G29 (Simon)	D26	G	E26	G	Allieds	8AM Simon 10AM Schwanz	12PM	
Wednesday	5-Apr	BEES & BABS	Chris Myers / Geoff Kornfeld	Move all new Solvent cabinets	D26	L6 & LG	E26	all	Allieds	8AM	12PM	
Thursday	6-Apr	MWAC	Anusha Hettiaratchi	Thermo Fisher Tank	Lowy	LG	E26	LG	ThermoFisher	9AM	10AM	
Friday	7-Apr	Ramaciotti	Helen Speirs	Relocate Millennium Science x 4 items	D26 Biolink	L1	E26	L2	Millenium Science	2PM	5PM	
Friday	7-Apr	BMIF	Renee Whan / Michael Carnell	Relocate Spinning Disk	Lowy	LG	E26	L2	Zeiss	12PM	2PM	
Friday	7-Apr	BRIL	Chris Brownlee	Relocate Analysers x 4 & Aria	Lowy	LG	E26	L2	Becton Dickinson	9AM	12PM	
Friday	7-Apr	BRIL	Chris Brownlee	Relocate Cell sorters (Influx & Jazz)	Lowy	LG	E26	L2	Becton Dickinson	9AM	4PM	Ahead of schedule, moved on 07-04
Monday	10-Apr	Ramaciotti	Helen Speirs	Pac Bio Relocation (craned)	D26 Biolink	L1	E26	L2	Millenium Science	6PM	9PM	
Monday	10-Apr	Raftery	Mark Raftery	Relocate MS2 SCIEX 5600 Triple Tof	WW	L4	E26	L2	Sciex	10AM	12PM	
Tuesday	11-Apr	Raftery	Mark Raftery	Relocate MS5 TSQ Vantage	B50 Chemical sciences	LG	E26	L2	ThermoFisher	9AM	12PM	Truck for Chemical Science - Moved ahead of schedule on 10-04
Tuesday	11-Apr	Raftery	Mark Raftery	Relocate MS3 Bruker Ultra FlexTreme	WW	L4	E26	L2	Bruker	2PM	3PM	
Tuesday	11-Apr	BRIL	Chris Brownlee	Relocate robotic hoods	Lowy	LG	E26	L2	Independent AirFlow	9AM	5PM	Ahead of schedule, moved on 07-04
Thursday	13-Apr	BRIL	Chris Brownlee	Relocate Offices & lab	Lowy	LG	E26	L2	Allieds	9AM	10AM	Chemicals
Tuesday	18-Apr	BABS	Geoff Kornfeld	Move backup freezer from 343 to 1103	D26	L3	E26	L1	Allieds	8AM	9AM	
Tuesday	18-Apr	Ramaciotti	Helen Speirs	Move offices & Lab	D26 Biolink	L1	E26	L2	Allieds	8AM	6PM	Labs first, finishing with offices
Tuesday	18-Apr	Ramaciotti	Helen Speirs	Life Technologies / Thermo Fisher & Illumina	D26 Biolink	L1	E26	L2	Life Technologies & Illumina	1PM 10AM	2PM 5PM	
Tuesday	18-Apr	Ramaciotti	Helen Speirs	Relocate Merck x 1	D26 Biolink	L1	E26	L2	Allieds & Merck	10AM	11AM	
Wednesday	19-Apr	BMIF	Renee Whan / Michael Carnell	Relocate Olympus FV1200	Lowy	LG	E26	L2	Olympus	9AM	12PM	Moved to Thursday
Wednesday	19-Apr	BMIF	Renee Whan / Michael Carnell	BMIF Offices & lab	Lowy	LG	E26	L2	Allieds	8AM	10AM	Chemicals
Thursday	20-Apr	Ramaciotti	Helen Speirs	Relocate Perkin Elmer & Agilent	D26 Biolink	L1	E26	L2	Perkin Elmer Agilent	10AM	4PM	
Friday	21-Apr	Raftery	Mark Raftery	Relocate MS6 QEX ACTIVE+	B50 Chemical sciences	LG	E26	L2	ThermoFisher	9AM	12PM	Moved to Thursday
Friday	21-Apr	Raftery	Mark Raftery	Relocate Office & lab	B50 Chemical sciences	LG	E26	L2	Allieds	9AM	12PM	Truck for Chemical Science
Wednesday	26-Apr	BMIF	Renee Whan / Michael Carnell	Relocate LSM 780	Lowy	LG	E26	L2	Zeiss	12PM	4PM	
Wednesday	26-Apr	FM Workshop	Pritipal Baweja	Relocate FM Workshop D26 LG	D26	LG	F10 & R9	LG	Allieds	8AM	6PM	Truck - heavy haulage Will go over 2 days
Thursday	27-Apr	BABS	Geoff Kornfeld	Relocate Kornfeld G, L2, L3, L6 D26 & Offices + Samuels L1	D26	G, L2, L3, L6	E26	L2	Allieds	1PM G 2PM Offices crew 2	2PM 6PM	241 138AB 263 BC
Thursday	27-Apr	BABS	Geoff Kornfeld	Samuels BSC x 1	Samuels	L1	E26	L2	Allieds & Independent AirFlow	10AM	12PM	Samuels 122
Friday	28-Apr	BABS	Geoff Kornfeld	Relocate D26 L2	D26	L2	E26	L3	Allieds	8AM 252 crew 1 10AM 257, 258, 259 1PM 262 3PM 264	10AM 2PM 4PM 6PM	
Friday	28-Apr	BABS	Geoff Kornfeld	BABS Offices to L3	D26 & Samuels	L2	E26	L3	Allieds	5PM crew 2	10PM	
Friday	28-Apr	BABS	Geoff Kornfeld	Relocate Eppendorf to L3 x 3	D26	L2	E26	L3	Eppendorf	12PM Incubators 2PM	2PM 5PM	Robot need road case

Day	Date	User Group	Contact	Area / Item	Moving From Building	Moving From Level	Moving To	Level	Contractors	Commencement time	Target Finish Time	Special Requirements
Friday	28-Apr	BABS	Geoff Kornfeld	Merck x 5	D26 & Samuels	L2	E26	L3	Allieds & Merck	10AM	12PM	
				Relocate D26 L2	D26	L2				8AM 210 crew 1 11AM 208 2PM 206 4PM 272 6PM 217 crew 2 602	12PM 2PM 5PM 6PM 10PM	
Saturday	29-Apr	BABS	Geoff Kornfeld				E26	L3	Allieds			
				Relocate D26 L2	D26	L2				8AM 207 10AM 202 12PM 201 3PM 203 5PM 211	10AM 1PM 4PM 6PM 6PM	
Monday	1-May	BABS	Geoff Kornfeld				E26	L3	Allieds			
				Relocate BSC x 4	D26	L2			Allieds & Independent AirFlow	10AM 252	12PM	
Monday	1-May	BABS	Geoff Kornfeld				E26	L3	Allieds & Independent AirFlow			
				Relocate BSC x 5	D26	L3				10AM 301, 329 & G19A	12PM	
Tuesday	2-May	BABS	Geoff Kornfeld				E26	L3	Allieds			
				Relocate D26 L3	D26	L3	E26	L3		8AM 301 11AM 305 2PM 312, 325 4PM 329	1PM 3PM 6PM 5PM	Moved on Monday
Tuesday	2-May	MWAC	Mark Raftery	Relocate MS1 Velos Orbitrap	WW	L4	E26	L2	ThermoFisher	9AM	12PM	Delayed due to gas issue
Wednesday	3-May	BABS	Geoff Kornfeld	Relocate D26 Ground BABS	D26	Ground	E26	L3	Allieds	8AM G19 crew 1 10AM G17	11AM 12PM	
Wednesday	3-May	BABS	Geoff Kornfeld	Relocation D26 L1	D26	L1	E26	L3	Allieds	1PM 101 crew 1 3PM 141	4PM 6PM	
Wednesday	3-May	BABS	Geoff Kornfeld	Relocate BSC x 8	D26	Ground & L1	E26	L3	Allieds & Independent AirFlow	10AM 141	12PM	*1 BSC of 141 will be taken from Samuel 122
Wednesday	3-May	BABS	Geoff Kornfeld	Relocate BSC x 2	D26	L2	E26	L4	Allieds & Independent AirFlow	10AM	12PM	
Wednesday	3-May	BABS	Geoff Kornfeld	Relocate D26 & Samuels BABS	D26 and samuels	Ground, L1 L1 Samuels	E26	L4	Allieds	8AM G19 crew 1 10AM G17 1PM 101 3PM 141 5PM Samuels 118 crew 2 5PM Samuels 128	11AM 12PM 6PM 6PM 12AM 12AM	
Wednesday	3-May	BABS	Geoff Kornfeld	Relocate Olympus and Eppendorf	D26	L1 & L3	E26	L4	Olympus & Eppendorf	12PM 11AM	4PM 12PM	door off for eppendorf
Thursday	4-May	BABS	Geoff Kornfeld	Relocate Nikon	Samuels	L1	E26	L3	Nikon (Coherent)			
Thursday	4-May	BABS	Geoff Kornfeld	Relocate D26 BABS	D26	L2, L3, L5, L6	E26	L4	Allieds	8AM L2, L5, L6 1rst crew 8AM 305 2nd crew 10AM 311 1PM 312 4PM 313 5PM 315 3rd crew 7PM 323A, 325, 352	12PM 11AM 2PM 5PM 6PM 9PM 12AM	
Thursday	4-May	BABS	Geoff Kornfeld	Relocate Merck x 8	D26	L1, L2 & L3	E26	L3 & L4	Allieds & Merck	10AM	2PM	
Thursday	4-May	BABS	Geoff Kornfeld	Relocate 2nd Olympus item	Samuels	L1	E26	L4	Olympus	12PM	4PM	
Friday	5-May	BABS	Geoff Kornfeld	Relocate Samuels L1	Samuels	L1	E26	L3	Allieds	8AM 128 10AM 114	10AM 12PM	

Day	Date	User Group	Contact	Area / Item	Moving From Building	Moving From Level	Moving To	Level	Contractors	Commencement time	Target Finish Time	Special Requirements
Friday	5-May	BEES	Chris Myers	Relocate D26 Myers	D26	LG, L4, L5 & L6	E26	L4	Allieds	1PM LG & L4 3PM L5 & L6	3PM 5PM	LG05 501D (1 freezer) 514 (1 oven) 519 (1 oven) 551 (3 items)
Saturday	6-May	BEES & BABS	Chris Myers / Geoff Kornfeld	Relocate D26 offices	D26, F23 & Samuels	Ground, L2, L3, L4, L5 L6	E26	L4	Allieds	8AM	5PM	
Monday	8-May	BABS	Geoff Kornfeld	Relocate GE Healthcare	D26	L3	E26	L3	GE Healthcare	9AM	10AM	
Monday	8-May	BEES	Chris Myers	Relocate D26 L4 & L5 Suthers & Bugnot	D26	L4 & L5	E26	L4	Allieds	8AM Suthers 1PM Bugnot	12PM 5PM	
Monday	8-May	BEES	Chris Myers	Self move - Suthers	D26	L4 & L5	E26	L4	-			Self move - 421 to 4007
Tuesday	9-May	Raftery	Mark Raftery	Relocate MS7 TSQ Access	B50 Chemical sciences	L4	E26	L2	ThermoFisher	9AM	12PM	Truck for Chemical Science
Tuesday	9-May	BMIF	Renee Whan / Michael Carnell	Relocate Light Sheet	Lowy	LG	E26	L2	Zeiss	12PM	4PM	
Tuesday	9-May	BEES	Chris Myers	Relocate Merck x 2	D26	LG & L5	E26	L4	Allieds & Merck	10AM	12PM	
Tuesday	9-May	BEES	Chris Myers	Relocate D26 LG & L5 Marzinelli & Fogwill	D26	LG & L5	E26	L4	Allieds	8AM Marzinelli 1PM Fogwill	12PM 4PM	
Tuesday	9-May	BEES	Shauna Simon	Relocate D26 LG, Ground & Lowy LG Simon & Myers	D26 & Lowy	LG & Ground	E26	LG	Allieds	7h30AM Simon 2nd crew 1PM Cage Lowy Tunnel	12PM 4PM	Move cage to LG029
Wednesday	10-May	BEES	Chris Myers	Bonduriansky Lab	D26	L5	E26	L5	Allieds	8AM crew 1	5PM	
Wednesday	10-May	BEES	Chris Myers	Self move - Bonduriansky insects	D26	L5	E26	L5	-			Self move - 520 to 5025
Wednesday	10-May	BEES	Chris Myers	Relocate D26 LG (Hand) (Temporary)	D26	LG	E26 & R9	LG	Allieds	8AM LG19,20,26 crew 2	5PM	
Thursday	11-May	BEES	Chris Myers	Ryall	D26	L5	E26	L5	Allieds	8AM crew 1	5PM	
Thursday	11-May	BEES	Chris Myers	Relocate D26 LG (Hand) (Temporary)	D26	LG	E26 & R9	LG	Allieds	8AM compactus 2nd crew	5PM	
Friday	12-May	BEES	Chris Myers	Relocate D26 offices & Baker	D26 & E10	E10 L3, L4, L5, L6	E26	L5	Allieds	4PM E10 5PM D26 Offices	12AM	Truck needed for E10 Organise access E10 Chemical & gas tank
Friday	12-May	BEES	Chris Myers	Self move - Baker	E10	E10 L3	E26	L5	-			Self move - 351 to 5008
Friday	12-May	BEES	Chris Myers	Relocate D26 LG, L4 & L5 (Myers & Rogers)	D26	LG, L4, L5	E26	L5	Allieds	8AM LG & L4 crew 1 1PM L5 & L6	12PM 5PM	
Friday	12-May	BEES	Chris Myers	Relocate D26 LG - Johnston	D26	LG	E26 & R9	LG	Allieds	4PM Johnston Crew 2	5PM	
Saturday	13-May	BEES	Chris Myers	Relocate D26 L4, L5 (Try & Graham)	D26 & E10	L4, L5, Roof 2	E26	L5	Allieds	8AM Try crew 1 3PM Graham	3PM 5PM	
Saturday	13-May	BEES	Chris Myers	Try & Kasumovic - Self move	D26	L4, L5, Roof 2	E26	L5	-			Self move - 429, 450, 453, 541, R2 to 5016,5021, 6001
Saturday	13-May	BEES	Chris Myers	Relocate D26 LG, L4, L5, L6 (Myers, Bugnot & Letnic)	D26	LG, L4, L5, L6	E26	LG	Allieds	8AM LG crew 2 2PM L4, L5, L6	2PM 6PM	
Monday	15-May	BEES	Chris Myers	Relocate D26 R2 (Try)	D26	L4, L5, Roof 2	E26	L6	Allieds	8AM R2 crew 1	4PM	
Monday	15-May	BEES	Chris Myers	Relocate D26 LG, L4, L5 & L6 Ord & Fogwill	D26	LG, L4, L5, L6	E26	L5	Allieds	4PM crew 2	8PM	
Tuesday	16-May	BEES	Chris Myers	Relocate D26 L4, L5 (Shearman & Try)	D26	L4, L5	E26	L6	Allieds	8AM L4, L5 Try crew 1 12PM L4 Shearman	12PM 6PM	
Tuesday	16-May	BEES	Chris Myers	Relocate D26 LG (Graham & Ryall)	D26	LG & Ground	E26 R9	LG	Allieds	8AM Graham crew 2 12PM Ryall	5PM 2PM	Truck for R9
Tuesday	16-May	BEES	Chris Myers	Shearman - Self move	D26	L4, L5	E26	L6	-			Self move - 445 to 6026
Wednesday	17-May	BEES	Chris Myers	Relocate D26 Ground, L2, L3, L4 & L5 (Myers, Sherwin & Ballard)	D26	Ground, L2, L3, L4, L5	E26	L6	Allieds	8AM Myers crew 1 9AM	9AM 5PM	
Wednesday	17-May	BEES	Chris Myers	Relocate D26 LG (Graham)	D26	LG	E26 R9	LG	Allieds	8AM LG12 Contingency crew 2	6PM	Truck for R9
Wednesday	17-May	BEES	Chris Myers	Sherwin & Ballard - Self move	D26	L2, L3, L4	E26	L6	-			Self move - 215, 217, 445 to 6024 - 6026
Thursday	18-May	BEES	Chris Myers	Relocate D26 Ground & L5 - Schwanz	D26	Ground, L5	E26	L6	Allieds	8AM crew 1	12PM	
Thursday	18-May	BEES	Chris Myers	Relocation contingency	D26	Ground, L5	E26	L6	Allieds	12PM Contingency Crew 1	6PM	

Day	Date	User Group	Contact	Area / Item	Moving From Building	Moving From Level	Moving To	Level	Contractors	Commencement time	Target Finish Time	Special Requirements
Thursday	18-May	BEEs	Chris Myers	Relocation contingency	D26		E26	LG	Allieds	8AM Contingency crew 2	5PM	
Thursday	18-May	BEEs	Chris Myers	Relocate D26 Lizards	D26	Ground	E26	L6	-			Self move
Friday	19-May	BEEs	Chris Myers	Relocation contingency	D26		E26	LG	Allieds	8AM Contingency	5PM	
Monday	5-Jun	BEEs	Sue Hand	Zoology Hand D26 L4	D26	L4	E26	G	Allieds & Museum	8AM	4PM	
Monday	5-Jun	BEEs	Sue Hand	Hand D26 L4 (448B)	D26	L4	E26	L5	Allieds	8AM	4PM	
Monday	5-Jun	BEEs	Colin Ward	Plasma Asher - Self Move	D26	L5	E26	L5	-			Self Move - 519 to 5012
Tuesday	6-Jun	BEEs	Sue Hand	Zoology Hand D26 L4	D26	L4	E26	G	Museum	8AM	5PM	
Wednesday	7-Jun	BEEs	Sue Hand	Zoology Hand D26 L4	D26	L4	E26	G	Museum	8AM	5PM	
Thursday	8-Jun	BEEs	Sue Hand	Zoology Hand D26 L4	D26	L4	E26	G	Museum	8AM	5PM	
Tuesday	13-Jun	BEEs	Geoff Kornfeld	L1 D26 Kornfeld	D26	L1	E26	L1	Allieds	8AM 101, 107, 108 1PM 109, 110, 112	12PM 6PM	
Tuesday	13-Jun	BEEs	Geoff Kornfeld	BSC x2	D26	L1	E26	L1	Allieds & Independent AirFlow	10AM	12PM	
Wednesday	14-Jun	BEEs	Geoff Kornfeld	L1, L3, L6 D26 Kornfeld	D26	L1, L3 & L6	E26	L1	Allieds	8AM crew 1	10AM	
Wednesday	14-Jun	BEEs	Chris Myers	G, L4 D26 Myers & Johnston	D26	Ground & L4	E26	G	Allieds	10AM Ground crew 1 8AM L4 crew 2	5PM 5PM	
Thursday	15-Jun	BEEs	Chris Myers	G, L4 D26 Myers & Johnston	D26	Ground & L4	E26	G	Allieds	8AM L5 & L6	4PM	
Thursday	15-Jun	BEEs	Chris Myers / Geoff Kornfeld	Relocate Merck x 2	D26	L1 & L4	E26	G & L1	Allieds & Merck	10AM	12PM	
Friday	16-Jun	BEEs	Chris Myers	G, L4 D26 Graham & Mira VDL	D26	Ground & L4	E26	G	Allieds	8AM	12PM	
Friday	21-Jul	BEEs	Frank Hemmings	Move Hemmings lab & Office	D26	L4	Biolink	L5	Allieds	8AM	12PM	Library trolleys
Monday	24-Jul	BEEs	Frank Hemmings	Relocate Herbarium into freezer + Office	D26	L4	Freezer	Freezer	Allieds	8AM crew 1 5PM crew 2	5PM 12AM	Confirm with MPX if OK to work on the 25th
Tuesday	25-Jul	BEEs	Frank Hemmings	Relocate Herbarium into freezer + Office	D26	L4	Freezer	Freezer	Allieds	8AM	5PM	
Monday	4-Sep	BEEs	Frank Hemmings	Relocate Herbarium from freezer to Biolink	Freezer	Freezer	Biolink	LG	Allieds	8AM crew 1 5PM crew 2	5PM 12AM	
Tuesday	5-Sep	BEEs	Frank Hemmings	Relocate Herbarium from freezer to Biolink	Freezer	Freezer	Biolink	LG	Allieds	8AM	5PM	
Wednesday	6-Sep	BEEs	Chris Myers	Relocate D26 LG Van Krاندendonk, Wilde	D26	LG	E26	LG	Allieds	8AM Van K 10AM Wilde	10AM 4PM	
Thursday	7-Sep	BEEs	Sue Hand	Relocate E26 & R9 (Hand) to Biolink	E26 & R9	LG	Biolink	LG	Allieds	8AM	5PM	
Friday	8-Sep	BEEs	Sue Hand	Relocate E26 & R9 (Hand) to Biolink	E26 & R9	LG	Biolink	LG	Allieds	8AM	5PM	